



Construction Risk Assessment Form

17 Sep 2020 / 372-2345 / Jeremiah Ronson

Complete

Score	77.27%	Failed items	1	Actions	1
Job #	372-2345				
Conducted on	17th Sep, 2020 11:00 AM +08				
Prepared by	Jeremiah Ronson				
Location	3516 Lakeland Park Drive, Milwaukee WI				
Proposed work description	Construction of 2-story building as new retailer complex.				

Failed Items & Actions

1 failed, 1 action

Failed items

1 failed, 1 action

Audit / Working at Height

Working at Height

At Risk



Photo 1

To do | Assignee **Liam Dent** | Priority **High** | Due **17th Sep, 2020 4:00 PM +08** | Created by **SafetyCulture Staff**

Loose scaffolding on the west side of the building. Foreman was immediately informed. This problem should be fixed before the end of the day. Prohibit workers from working on or underneath loose scaffolding.

Other actions

0 actions

Audit

1 action, 1 failed, 77.27%

Instructions

1. Answer "Safe", "At Risk", "N/A" for each of the hazards below
2. If "At Risk", follow the questions to identify the likelihood of occurrence, severity and risk rating
3. Include any notes and photos by clicking on the paperclip icon and then "Add Image"
4. Answer the relevant control questions
5. Complete the form by providing the relevant signatures

Confined Space

0%

Confined Space

Working at Height

1 action, 1 failed, 33.33%

Working at Height

At Risk



Photo 1

To do | Assignee Liam Dent | Priority High | Due 17th Sep, 2020 4:00 PM +08 | Created by SafetyCulture Staff

Loose scaffolding on the west side of the building. Foreman was immediately informed. This problem should be fixed before the end of the day. Prohibit workers from working on or underneath loose scaffolding.

Likelihood of occurrence

Likely to occur

Injury and/or fatality by being struck by objects or through possible falls are imminent unless scaffolding issues are fixed ASAP. Action already created.

Severity

Fatality/ Disability

In relation to the loose scaffolding detected in the previous entry.

Risk rating

High

Working at height permit received

No

Height safety harness worn

Yes

Enter description of control measures

All workers and personnel were cleared from the immediate vicinity of the loose scaffolding. A "restricted area" was established with barriers and tapes to ensure that no one would be in danger of falling objects from the loose scaffolding detected.

Restricted Access	100%
Restricted Access	Safe
Electricity	100%
Electricity	Safe
Compressed Air	
Compressed Air	N/A
Uneven/slippy Surfaces	100%
Uneven/slippy Surfaces	Safe
Hazardous Gases	100%
Hazardous Gases	Safe
Asbestos	100%
Asbestos	Safe
Vehicular movement	100%
Vehicular movement	Safe
Dust & Airborne particle's	100%
Dust & Airborne particle's	Safe
Working over/near water	100%
Working over/near water	Safe
Overhead hazards	100%
Overhead hazards	Safe
Manual handling	100%
Manual handling	Safe
Fire / Explosion	100%
Fire / Explosion	Safe

Noise

100%

Noise

Safe

UV

100%

UV

Safe

Buried/Covered services

100%

Buried/Covered services

Safe

Lone worker

100%

Lone worker

Safe

Spills / Pollution

100%

Spills / Pollution

Safe

Completion

0%

Observations and recommendations

Standards, materials, and practices concerning scaffolding, working at heights, and falling objects must be reviewed. Loose scaffolding was detected in the west side of the building which had the potential to cause major injuries and fatalities.



Work completed

No

Equipment is safe & fit to operate

No

Customer representative

Jordan Rank

17th Sep, 2020 9:25 PM +08

Appendix



Photo 1