




# AH-215594 / 09 Jan 2020


Chimney Inspection Checklist

Complete

Inspection score	Failed items	Created actions
<b>90%</b>	<b>2</b>	<b>1</b>
Service Number <b>AH-215594</b>		
Customer <b>Kevie Roms</b>		
Location <b>Estate Enighed, Independence, KS 67301, USA</b>		
Conducted on (Date and Time) <b>📅 9th Jan, 2020 ⌚ 4:00 PM AEDT</b>		
Prepared by (Full Name) <b>Jow Lengco</b>		

Inspection / Inspection / Chimney


Chimney Cap / Spark Arrestor	Unsatisfactory
<p>– Notes</p> <p>Loose chimney cap</p> <p>– Photos</p>  <p>Photo 1</p> <p>– Actions</p> <hr/> <p><b>To Do</b> Hi Felix, kindly fix this</p>	

Flashing	Unsatisfactory
<p>– Notes</p> <p>Damaged flashing this needs repair</p> <p>– Photos</p>  <p>Photo 2</p>	

## Actions

1 Action

Go Digital created a High priority action for

**To Do**  10th Jan, 2020 4:00 PM AEDT

**Hi Felix, kindly fix this**

Hi Felix, kindly fix this

Chimney Cap / Spark Arrestor

Inspection / Inspection / Chimney

# Inspection

2 Failed 1 Action 90%

## System Information

### Fireplace

Construction	Masonry
Opening size 51" x 33"	
Fuel	Wood
Heating appliance type	N/A

### Chimney


Construction	Masonry
Height 16 ft	
Liner	Flue tile
Size 13" x 13"	
Last cleaning inspection 📅 4th Jan, 2019	

## Inspection

### Chimney

2 Failed 1 Action

Height	Satisfactory
Chimney Cap / Spark Arrestor	Unsatisfactory
<p>– Notes</p> <p>Loose chimney cap</p> <p>– Photos</p>  <p>Photo 1</p> <p>– Actions</p> <p><b>To Do</b> Hi Felix, kindly fix this</p>	

Crown / Wash	Satisfactory
Brickwork / Mortar	Satisfactory
Flashing	Unsatisfactory
<p>– Notes</p> <p>Damaged flashing this needs repair</p> <p>– Photos</p>  <p>Photo 2</p>	
Flue Liner	Satisfactory
Moisture Resistance	Satisfactory

### Fireplace

Smoke Chamber	Satisfactory
Damper	Satisfactory
Firebox / Grate	Satisfactory
Ash Container	Satisfactory
Spark Screen / Doors	Satisfactory
Tools / Gloves	Satisfactory
Heart Protection	Satisfactory

### Stove or Fireplace Insert

Connector Pipe Condition	Satisfactory
NFPA/IRC Approved Connection and Flue	Satisfactory
Installation / Thimble / Clearances	Satisfactory

### Other Safety Considerations

Fire Ext. / Smoke Detectors / CO Alarms	Satisfactory
Gas / Oil Furnace Flue Liner	Satisfactory
Fire Escape Plan	Satisfactory

### Completion

## Completion

### Recommendations

The chimney cap is loose - It needs to be fixed  
Chimney flashing needs repair and the chimney requires creosote cleaning.

### Inspector (Full Name and Signature)



Jow Lengco

9th Jan, 2020 5:06 PM AEDT



Photo 1



Photo 2